

Grantee: Maryland

Grant: B-13-DS-24-0001

January 1, 2019 thru March 31, 2019 Performance

Grant Number: B-13-DS-24-0001	Obligation Date:	Award Date:
Grantee Name: Maryland	Contract End Date: 12/11/2015	Review by HUD: Reviewed and Approved
Grant Award Amount: \$28,640,000.00	Grant Status: Active	QPR Contact: Dona Sorce
LOCCS Authorized Amount: \$28,640,000.00	Estimated PI/RL Funds: \$7,000.00	
Total Budget: \$28,647,000.00		

Disasters:

Declaration Number

FEMA-4091-MD

Narratives

Disaster Damage:

On October 28, 2012, Hurricane Sandy moved up the eastern seaboard. The effects of the storm were felt for several days throughout the State as it produced heavy rains, high winds, and snow. Significant coastal flooding occurred along the Chesapeake Bay. While every county suffered some level of damage from the storm, by far the most significant impact was felt in Somerset County on Maryland's eastern shore. Unprecedented storm waves of up to 7 feet pushed through the City of Crisfield and other low lying areas. Mandatory evacuations were ordered for Crisfield and Smith Island. The State provided immediate assistance for temporary shelter for displaced families through the Department of Human Resources. DHCD later provided assistance through its MD Disaster Housing Assistance Program. MEMA and FEMA estimated that 1,068 houses were damaged across the State during the hurricane. Of those, 927 were in Somerset County. Many of these houses have been impacted further by the delays related to homeowners waiting for insurance proceeds and other funding assistance. Several of the County's businesses were severely impacted by the storm. Many watermen had a significant loss of equipment and building damage. It was reported that several hundred crab pots were lost during the storm. Many small businesses were damaged by high winds and flooding. On November 20, 2012, the State of Maryland was declared a major disaster area as the result of Hurricane Sandy. Somerset County was the only county eligible for Individual Assistance from FEMA. The State received \$8,640,000 for housing and economic development recovery activities in Somerset County in February 2013.

In November 2013, the State received an additional \$20 million to address unmet recovery needs from Hurricane Sandy, Hurricane Irene, Tropical Storm Lee and the Derecho. Regulations required that 80% of the award be spent in Somerset County.

Recovery Needs:

Housing:

In Somerset County, 927 houses were damaged. Of this number, 10 were destroyed, 321 suffered major damage, 218 suffered minor damage and another 378 were affected. The State has awarded the CDBG disaster funds to Somerset County to implement a housing recovery program that consists of rehabilitating and replacing houses.

Economic Recovery:

Several of Somerset County's businesses were severely impacted by the storm. Many watermen had a significant loss of equipment and building damage. It was reported that several hundred crab pots were lost during the storm. The State has awarded the CDBG disaster funds to Somerset County for economic recovery activities including grants for watermen, facade improvements grants, and for working capital and/or construction loans. Funds are also being used for job training in conjunction with the Board of Education.

Infrastructure:

Through a competitive process, the State awarded funds to Allegany, Charles, Dorchester, Garrett, and Somerset Counties to assist with remaining recovery needs. The majority were for infrastructure projects.

The activities to be funded under this Action Plan would benefit persons who meet specific eligibility qualifications. The qualifications include but are not limited to: income, proof of storm damage, proof of homeownership, and proof of business ownership. All applications will be received and processed under a first come/first served basis regardless of race, national origin or any other protected class.

The State anticipates receiving Program Income from the Housing and economic activities. While a small amount may be generated through the business loans prior to the expiration of the grant, most will be generated in the future. All housing assistance will be provided as deferred loans which trigger payment upon sale or transfer of property after the grant is closed. The County will be required to submit an annual plan as to the re-use if any Program Income received. If not used by the County, the State will distribute the funds under the Community Development funding category. Any funds received while the disaster grant is still active will be used for additional activities under approved Action Plan.



This Action Plan is an amendment to the State of Maryland's Consolidated Plan which is a five-year planning document required by HUD that sets out overall State wide goals and priorities for housing, community development, and economic development activities. The receipt of CDBG Disaster funding requires the State to amend the Consolidated Plan to include the planned use and policies related to the distribution of these funds. The funds will be awarded in rounds after the State does an amendment to the Action Plan.

Per the Consolidated Plan, the State has committed to affirmatively further fair housing and to comply with all executive orders and regulations related to providing equal access to persons seeking assistance through programs funded with HUD funding. Under this grant, the State will continue to ensure that no one shall be discriminated against or denied participation under the identified Disaster Recovery Programs.

The State's grantees are required to comply with all federal and state regulations and policies to make fu

Recovery Needs:

nds available to all persons who qualify for assistance regardless of race, color, national origin, ethnicity, gender, disability, familial status, marital status, age, religion or sexual orientation. In their outreach efforts, the County will utilize lists compiled by federal, state and county emergency officials of houses and businesses impacted by the Hurricane. Additional efforts will market the availability of financial assistance and specific requirements to all persons and business owners throughout the county.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$7,000.00	\$28,808,525.00
Total Budget	\$7,000.00	\$28,647,000.00
Total Obligated	\$7,000.00	\$27,643,820.47
Total Funds Drawdown	\$0.00	\$22,972,207.44
Program Funds Drawdown	\$0.00	\$22,972,207.44
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$7,000.00	\$7,000.00
Total Funds Expended	\$57,000.00	\$22,940,795.61
HUD Identified Most Impacted and Distressed	\$57,000.00	\$19,149,784.22
Other Funds	\$ 0.00	\$ 161,525.00
Match Funds	\$ 0.00	\$ 161,525.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
Allegany County, MD	\$ 0.00	\$ 295,000.00
Charles County MD	\$ 0.00	\$ 99,259.00
Dorchester County	\$ 0.00	\$ 880,000.00
Garrett County	\$ 0.00	\$ 999,331.00
Somerset County	\$ 57,000.00	\$ 20,078,951.61
State of Maryland	\$ 0.00	\$ 0.00
State of Maryland / Department of Housing and Community	\$ 0.00	\$ 588,254.00

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	50.00%	80.43%	76.74%
Minimum Non Federal Match	\$.00	\$.00	\$161,525.00
Overall Benefit Amount	\$13,083,292.00	\$21,618,777.00	\$16,382,061.18
Limit on Public Services	\$4,296,000.00	\$86,399.69	\$86,399.69
Limit on Admin/Planning	\$5,728,000.00	\$2,480,416.00	\$1,623,416.00
Limit on Admin	\$1,432,000.00	\$1,088,254.00	\$588,254.00
Most Impacted and Distressed	\$22,912,000.00	\$27,558,746.00	\$19,149,784.22



Overall Progress Narrative:

During this quarter, a number of activities were completed in DRGR. Additionally, the State has received confirmation that the expenditure deadline for R8 activities will be extended to 10/1/22. The State has revised these activities in accordance with HUD guidance.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
R1 - DR13-01, Administration	\$0.00	\$200,000.00	\$200,000.00
R1 - DR13-02, Economic Recovery	\$0.00	\$1,050,000.00	\$1,050,000.00
R1 - DR13-03, Housing Rehabilitation	\$0.00	\$3,150,000.00	\$3,150,000.00
R2 - DR13 - 03, Housing Rehabilitation	\$0.00	\$85,204.00	\$85,204.00
R2 - DR13-01, Administration	\$0.00	\$188,254.00	\$188,254.00
R2 - DR13-04, Public Facilities-LC	\$0.00	\$2,190,579.67	\$2,190,579.67
R2 - DR13-05, Public Facilities-Area	\$0.00	\$2,056,178.34	\$2,056,178.34
R2 - DR13-06, Acquisition	\$0.00	\$339,259.00	\$339,259.00
R2 - DR13-07, Waterway Improvements	\$0.00	\$826,644.52	\$826,644.52
R2 - DR13-08, Infrastructure Improvements	\$0.00	\$1,268,420.47	\$1,268,420.47
R2 - DR13-10, Removal of Slum/Blight	\$0.00	\$35,000.00	\$35,000.00
R2 - DR13-11, Planning	\$0.00	\$588,460.00	\$588,460.00
R3-DR13-01, Housing Rehabilitation	\$0.00	\$1,100,000.00	\$1,100,000.00
R4-DR-13-06, State Administration (Ext.)	\$0.00	\$300,000.00	\$0.00
R4-DR13-01, Economic Development	\$0.00	\$179,586.64	\$179,586.64
R4-DR13-01 Extended, Economic Development Extended	\$0.00	\$80,413.36	\$11,040.27
R4-DR13-02, Housing Rehabilitation	\$0.00	\$1,828,317.91	\$1,828,317.91
R4-DR13-02 Extended, Housing Rehabilitation Extended	\$0.00	\$451,682.09	\$311,442.15
R4-DR13-03, Administration	\$0.00	\$200,000.00	\$200,000.00
R4-DR13-05, Broadband Extension Extended	\$0.00	\$100,000.00	\$0.00
R5-DR13-01, Public Facilities- Crisfield	\$0.00	\$2,350,000.00	\$2,350,000.00
R6-DR13-01, Public Facilities- P. Anne	\$0.00	\$150,000.00	\$150,000.00
R6-DR13-02, Waterway Improvements - Somerset	\$0.00	\$4,557,271.26	\$4,557,271.26
R6-DR13-02 (Ext.), Waterway Improvements - Somerset	\$0.00	\$164,728.74	\$10,200.00
R7-DR13-01, Public Improvements	\$0.00	\$226,497.38	\$226,497.38
R7-DR13-01(Ext.), Public Improvements(Ext.)	\$0.00	\$318,502.62	\$69,851.83
R7-DR13-03, State Administration (Ext.)	\$0.00	\$200,000.00	\$0.00
R8-DR13-01 (Ext.), Public Improvements(Ext.)	\$0.00	\$4,105,000.00	\$0.00
R8-DR13-06 (Ext.), R8 Planning (Ext.)	\$0.00	\$357,000.00	\$0.00

Activities

Project # / R1 - DR13-02 / Economic Recovery



Grantee Activity Number: R1 - DR13-240377-75

Activity Title: Business Loans-R1 Phase1

Activity Type:

Econ. development or recovery activity that creates/retains

Activity Status:

Under Way

Project Number:

R1 - DR13-02

Project Title:

Economic Recovery

Projected Start Date:

07/25/2013

Projected End Date:

09/27/2019

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

National Objective:

Low/Mod

Responsible Organization:

Somerset County

Overall

	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	\$0.00	\$777,430.00
Total Budget	\$0.00	\$777,430.00
Total Obligated	\$0.00	\$777,430.00
Total Funds Drawdown	\$0.00	\$777,430.00
Program Funds Drawdown	\$0.00	\$777,430.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$7,000.00	\$7,000.00
Total Funds Expended	\$0.00	\$777,430.00
Most Impacted and Distressed Expended	\$0.00	\$777,430.00

Activity Description:

Loans will be made available to businesses impacted by the storm for working capital, construction, inventory, and/or equipment. Recipients may borrow up to \$60,000 interest free for up to 10 years. There are no contracts over \$25,000 with other organizations for this activity.

Location Description:

Somerset County, MD

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Businesses	0	13/20



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / R1 - DR13-03 / Housing Rehabilitation

Grantee Activity Number: R1 - DR13-240377-45

Activity Title: Somerset-Const of New Repl Housing R1 Phase 1

Activity Type:

Construction of new replacement housing

Project Number:

R1 - DR13-03

Projected Start Date:

07/25/2013

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Rehabilitation

Projected End Date:

09/27/2019

Completed Activity Actual End Date:

Responsible Organization:

Somerset County

Overall	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	\$0.00	\$2,661,410.09
Total Budget	\$0.00	\$2,661,410.09
Total Obligated	\$0.00	\$2,661,410.09
Total Funds Drawdown	\$0.00	\$2,661,410.09
Program Funds Drawdown	\$0.00	\$2,661,410.09
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,661,410.09
Most Impacted and Distressed Expended	\$0.00	\$2,661,410.09

Activity Description:

Deferred loans will be made available to replace house when it is determined that the costs to repair hurricane damage and existing cose violations are 50% or greater than the current assessed value of the house. Loans will be deferred until the property is sold or transferred. The full amount of the loan will be repaid to the County. There are no contracts over \$25,000 with other organizations for this activity.

Location Description:

Somerset County, MD

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	15/10
# of Singlefamily Units	0	15/10



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	9/5	4/5	13/10	100.00
# Owner Households	0	0	0	9/5	4/5	13/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / R2 - DR13-04 / Public Facilities-LC



Grantee Activity Number: R2 - DR13-240378-60

Activity Title: Somerset PF-Crisfield-LC R2

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

R2 - DR13-04

Projected Start Date:

05/23/2014

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Completed

Project Title:

Public Facilities-LC

Projected End Date:

07/03/2018

Completed Activity Actual End Date:

Responsible Organization:

Somerset County

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2019

To Date

\$0.00

\$489,894.57

Total Budget

\$0.00

\$489,894.57

Total Obligated

\$0.00

\$489,894.57

Total Funds Drawdown

\$0.00

\$489,894.57

Program Funds Drawdown

\$0.00

\$489,894.57

Program Income Drawdown

\$0.00

\$0.00

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$489,894.57

Most Impacted and Distressed Expended

\$0.00

\$489,894.57

Activity Description:

Funds will be used to design and construct an addition onto the Crisfield High School to be used for Head Start. Under Round 5, funding will be used to demolish a building previously used for Head Start at 6 Asbury Ave. and construction of a building addition at 210 N. Somerset Ave. Project is complete and has been monitored.

Location Description:

210 N. Somerset Avenue, Crisfield, MD.

Activity Progress Narrative:

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	1/1



Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R2 - DR13-240378-86

Activity Title: Somerset County-PF-Princess Anne

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

R2 - DR13-04

Projected Start Date:

05/23/2014

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Public Facilities-LC

Projected End Date:

07/03/2019

Completed Activity Actual End Date:

03/26/2019

Responsible Organization:

Somerset County

Overall

	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	\$0.00	\$610,000.00
Total Budget	\$0.00	\$610,000.00
Total Obligated	\$0.00	\$610,000.00
Total Funds Drawdown	\$0.00	\$610,000.00
Program Funds Drawdown	\$0.00	\$610,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$610,000.00
Somerset County	\$0.00	\$610,000.00
Most Impacted and Distressed Expended	\$0.00	\$610,000.00

Activity Description:

Funds will be used to demolish the existing homeless shelter and construct a new one. Activity received additional funds under Round 6.

Location Description:

Somerset County, MD

Activity Progress Narrative:

Shelter is complete and is meeting the national objective.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	1/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	106	0	106	212/35	0/0	212/35	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / R4-DR13-02 Extended / Housing Rehabilitation Extended



Grantee Activity Number: R4-DR13-240380-45 Extended

Activity Title: Replacement Housing Ph 2 Extended

Activity Type:

Construction of new replacement housing

Project Number:

R4-DR13-02 Extended

Projected Start Date:

02/12/2018

Benefit Type:

Direct (HouseHold)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Housing Rehabilitation Extended

Projected End Date:

10/01/2022

Completed Activity Actual End Date:

Responsible Organization:

Somerset County

Overall

	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	\$0.00	\$451,682.09
Total Budget	\$0.00	\$451,682.09
Total Obligated	\$0.00	\$451,682.09
Total Funds Drawdown	\$0.00	\$311,442.15
Program Funds Drawdown	\$0.00	\$311,442.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$311,442.15
Somerset County	\$0.00	\$311,442.15
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Replacement of houses destroyed by Hurricane Sandy

Location Description:

Somerset County Maryland

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	5	3	8	5/1	3/0	8/1	100.00



Grantee Activity Number: R6-DR13-240381-82

Activity Title: Homeless Shelter

Activity Type:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Under Way

Project Number:

R6-DR13-01

Project Title:

Public Facilities- P. Anne

Projected Start Date:

02/22/2016

Projected End Date:

01/31/2018

Benefit Type:

Direct (Person)

Completed Activity Actual End Date:

03/26/2019

National Objective:

Low/Mod

Responsible Organization:

Somerset County

Overall

Total Projected Budget from All Sources

Jan 1 thru Mar 31, 2019 To Date

\$0.00 \$150,000.00

Total Budget

\$0.00 \$150,000.00

Total Obligated

\$0.00 \$150,000.00

Total Funds Drawdown

\$0.00 \$150,000.00

Program Funds Drawdown

\$0.00 \$150,000.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$0.00 \$150,000.00

Somerset County

\$0.00 \$150,000.00

Most Impacted and Distressed Expended

\$0.00 \$150,000.00

Activity Description:

Funds for homeless shelter in Princess Anne.

Location Description:

12518 Somerset Avenue, Princess Anne, MD 21853.

Activity Progress Narrative:

Shelter is complete and has met that national objective.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	1/1



Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	106	0	106	153/35	0/0	153/35	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / R7-DR13-01 / Public Improvements



Grantee Activity Number: R7-DR13-240383-82

Activity Title: Homeless Shelter

Activity Type:

Rehabilitation/reconstruction of public facilities

Project Number:

R7-DR13-01

Projected Start Date:

03/31/2016

Benefit Type:

Direct (Person)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Public Improvements

Projected End Date:

03/31/2019

Completed Activity Actual End Date:

03/26/2019

Responsible Organization:

Somerset County

Overall

	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	\$0.00	\$120,000.00
Total Budget	\$0.00	\$120,000.00
Total Obligated	\$0.00	\$120,000.00
Total Funds Drawdown	\$0.00	\$120,000.00
Program Funds Drawdown	\$0.00	\$120,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$120,000.00
Somerset County	\$0.00	\$120,000.00
Most Impacted and Distressed Expended	\$0.00	\$120,000.00

Activity Description:

Additional funds to a demolition and reconstruction of a homeless shelter that was funded in Phases 1 and 3.

Location Description:

Princess Anne, Somerset County, MD

Activity Progress Narrative:

Shelter is complete and has met the national objective.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Persons	106	0	106	153/35	0/0	153/35	100.00



Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:

None

Project # / R8-DR13-06 (Ext.) / R8 Planning (Ext.)



Grantee Activity Number: R8-DR13-240384-10 (Ext.)

Activity Title: Strategic Economic Opportunities Analysis (Ext.)

Activity Type:

Planning

Project Number:

R8-DR13-06 (Ext.)

Projected Start Date:

12/01/2017

Benefit Type:

Area (Census)

National Objective:

N/A

Activity Status:

Under Way

Project Title:

R8 Planning (Ext.)

Projected End Date:

12/31/2019

Completed Activity Actual End Date:

Responsible Organization:

Somerset County

Overall

	Jan 1 thru Mar 31, 2019	To Date
Total Projected Budget from All Sources	\$0.00	\$300,000.00
Total Budget	\$0.00	\$300,000.00
Total Obligated	\$0.00	\$300,000.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Funds will be used for a Strategic Economic Analysis.

Location Description:

Somerset County, MD

Activity Progress Narrative:

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.



Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: R8-DR13-240384-16 (Ext.)**Activity Title: Crisfield Armory Feasibility Study (Ext.)****Activity Type:**

Planning

Activity Status:

Under Way

Project Number:

R8-DR13-06 (Ext.)

Project Title:

R8 Planning (Ext.)

Projected Start Date:

08/11/2017

Projected End Date:

08/11/2019

Benefit Type:

Area (Census)

Completed Activity Actual End Date:

03/26/2019

National Objective:

Low/Mod

Responsible Organization:

Somerset County

Overall**Total Projected Budget from All Sources****Jan 1 thru Mar 31, 2019 To Date**

\$0.00 \$57,000.00

Total Budget

\$7,000.00 \$57,000.00

Total Obligated

\$7,000.00 \$57,000.00

Total Funds Drawdown

\$0.00 \$0.00

Program Funds Drawdown

\$0.00 \$0.00

Program Income Drawdown

\$0.00 \$0.00

Program Income Received

\$0.00 \$0.00

Total Funds Expended

\$57,000.00 \$57,000.00

Somerset County

\$57,000.00 \$57,000.00

Most Impacted and Distressed Expended

\$57,000.00 \$57,000.00

Activity Description:

Preparation of feasibility study to evaluate conditions of a community building and estimate costs for hazard remediation and renovation.

Location Description:

Crisfield, Somerset county, MD

Activity Progress Narrative:

Somerset County has procured for this activity and the activity is underway. ** Activity is complete and all funds are drawn.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Plans or Planning Products	1	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None
